

Status of Schemes under JJM in respect of JSD PHE Kashmir

S.No	DIVISION	TOTAL SCHEMES	SCHEMES PROGRESS AS ON 31-10-2025						%Age Completed
			NOTSTARTED	UPTO25%	6 % TO 50%	51% TO 75%	76% TO 99%	COMPLETED	
1	Qazigund	123	0	0	2	7	34	80	65%
2	Kulgam	116	0	0	0	0	21	95	82%
3	Shopian	62	0	0	0	5	36	21	34%
4	Awantipora	90	1	0	3	0	12	74	82%
5	Pulwama	93	0	3	4	7	16	63	68%
6	Bijbehra	273	0	0	2	17	70	184	67%
7	Chadoora	59	0	0	0	11	19	29	49%
8	Budgam	104	0	0	1	15	9	79	76%
9	Ganderbal	9	0	0	0	0	5	4	44%
10	Bandipora	66	0	1	0	8	28	29	44%
11	SSD Gurez	25	1	0	0	0	6	18	72%
12	Sopore	66	0	0	2	13	17	34	52%
13	Tangmarg	23	0	0	0	0	7	16	70%
14	Baramulla	109	0	1	3	3	28	74	68%
15	Hyd. Division Uri.	61	0	0	15	20	11	15	25%
16	Kupwara	45	1	0	4	12	10	18	40%
17	Handwara	55	0	1	4	14	26	10	18%
18	SSD Tangdar	11	0	0	0	3	3	5	45%
19	WSMP Division Srinagar	2	0	0	0	0	0	2	100%
Kashmir Province Subtotal			3	6	40	135	358	850	61%
			NOT STARTED	UPTO 25%	26 % TO 50%	51% TO 75%	76% TO 99%	COMPLETED	

Abstract of JJM Works under Various Components

S.No	Component	Total No. of Works	Not Allotted	Not Started	Up to 25%	26% to 50%	51% to 75%	76% to 99%	Completed
1	Dug wells	16	0	0	0	0	0	3	13
2	RSFP	267	0	0	10	15	52	86	104
3	OHT	130	0	3	4	9	7	19	88
4	Pipe Network	1703	0	5	35	40	138	386	1099
5	GSR	999	1	33	24	17	38	72	814
6	Pump House	302	10	43	9	7	11	19	203
7	SSFP	220	1	9	10	17	14	40	129
	Total Works	3637	12	93	92	105	260	625	2450

Division wise status of OHT works - Kashmir as on 01-11-2025										
S.No.	Name of the Division	Total No. of Works	Not Alloted	Not Started	Upto 25%	26% to 50%	51% to 75%	76% to 99%	Works Completed	Remarks (if any)
1	PHE Division Bijbehara	14	0	0	0	0	0	0	14	14
2	PHE Division Qazigund	12	0	0	1	2	1	4	4	12
3	PHE Division Kulgam	0	0	0	0	0	0	0	0	0
4	PHE Division Awantipora	13	0	1	0	0	0	2	10	13
5	PHE Division Pulwama	25	0	2	1	4	1	3	14	25
6	PHE Division Shopian	3	0	0	0	0	0	0	3	3
7	PHE Division Chadoora	4	0	0	0	0	0	0	4	4
8	PHE Division Budgam	7	0	0	1	1	1	1	3	7
9	PHE Division Baramulla	14	0	0	0	0	1	0	13	14
10	FBI Division Tangmarg	0	0	0	0	0	0	0	0	0
11	Hyd. Division Uri	0	0	0	0	0	0	0	0	0
12	PHE Division Sopore	28	0	0	0	1	3	5	19	28
13	PHE Division Bandipora	0	0	0	0	0	0	0	0	0
14	Spl. Sub Division Gurez	0	0	0	0	0	0	0	0	0
15	PHE Division Handwara	3	0	0	0	0	0	1	2	3
16	PHE Division Kupwara	2	0	0	0	0	0	0	2	2
17	RWS Ganderbal	5	0	0	1	1	0	3	0	5
	Total (Kashmir)	130	0	3	4	9	7	19	88	

Division wise status of RSFP works - Kashmir as on 01-11-2025									
S.No.	Name of the Division	Total No. of Works	Not Alloted	Not Started	Upto 25%	26% to 50%	51% to 75%	76% to 99%	Works Completed
1	PHE Division Bijbehara	32	0	0	0	0	3	13	16
2	PHE Division Qazigund	12	0	0	1	2	5	2	2
3	PHE Division Kulgam	32	0	0	0	0	5	13	14
4	PHE Division Awantipora	6	0	0	0	0	0	1	5
5	PHE Division Pulwama	5	0	0	0	0	1	1	3
6	PHE Division Shopian	34	0	0	0	2	13	15	4
7	PHE Division Chadoora	28	0	0	0	2	12	8	6
8	PHE Division Budgam	19	0	0	1	3	3	5	7
9	PHE Division Baramulla	24	0	0	1	0	0	3	20
10	FBI Division Tangmarg	8	0	0	0	0	0	3	5
11	Hyd. Division Uri	2	0	0	0	0	0	2	0
12	PHE Division Sopore	21	0	0	0	2	3	3	13
13	PHE Division Bandipora	25	0	0	0	0	4	12	9
14	Spl. Sub Division Gurez	0	0	0	0	0	0	0	0
15	PHE Division Handwara	14	0	0	5	2	3	4	0
16	PHE Division Kupwara	3	0	0	2	1	0	0	0
17	RWS Ganderbal	2	0	0	0	1	0	1	0
	Total (Kashmir)	267	0	0	10	15	52	86	104

Division wise status of Pipe Network works - Kashmir as on 01-11-2025									
S.No.	Name of the Division	Total No. of Works	Not Alloted	Not Started	Upto 25%	26% to 50%	51% to 75%	76% to 99%	Works Completed
1	PHE Division Bijbehara	358	0	0	0	3	21	78	256
2	PHE Division Qazigund	127	0	0	0	2	7	36	82
3	PHE Division Kulgam	136	0	0	0	0	1	17	118
4	PHE Division Awantipora	90	0	1	0	2	0	5	82
5	PHE Division Pulwama	93	0	0	4	4	3	5	77
6	PHE Division Shopian	110	0	0	12	1	15	21	61
7	PHE Division Chadoora	114	0	2	0	6	20	40	46
8	PHE Division Budgam	106	0	0	1	3	13	44	45
9	PHE Division Baramulla	110	0	0	4	5	10	15	76
10	FBI Division Tangmarg	29	0	0	0	0	0	5	24
11	Hyd. Division Uri	61	0	0	2	3	26	25	5
12	PHE Division Sopore	70	0	0	0	1	0	12	57
13	PHE Division Bandipora	95	0	0	3	0	3	29	60
14	Spl. Sub Division Gurez	25	0	1	0	0	0	6	18
15	PHE Division Handwara	78	0	0	2	4	13	26	33
16	PHE Division Kupwara	44	0	1	5	5	3	2	28
17	SSD Tangdar	17	0	0	0	1	2	7	7
18	RWS Ganderbal	40	0	0	2	0	1	13	24
	Total (Kashmir)	1703	0	5	35	40	138	386	1099

Division wise status of GSR works - Kashmir as on 01-11-2025									
S.No.	Name of the Division	Total No. of Works	Not Alloted	Not Started	Upto 25%	26% to 50%	51% to 75%	76% to 99%	Works Completed
1	PHE Division Bijbehara	180	0	0	0	0	2	2	176
2	PHE Division Qazigund	40	0	0	0	2	0	0	38
3	PHE Division Kulgam	81	0	0	0	0	0	0	81
4	PHE Division Awantipora	55	0	0	0	0	0	2	53
5	PHE Division Pulwama	7	0	1	0	0	0	0	6
6	PHE Division Shopian	41	0	0	0	0	0	0	41
7	PHE Division Chadoora	37	0	0	1	1	5	12	18
8	PHE Division Budgam	82	0	9	0	0	1	0	72
9	PHE Division Baramulla	34	0	2	1	0	0	1	30
10	FBI Division Tangmarg	7	0	0	0	0	0	0	7
11	Hyd. Division Uri	157	0	8	11	9	25	27	77
12	PHE Division Sopore	16	0	0	0	1	0	0	15
13	PHE Division Bandipora	53	0	3	1	1	1	0	47
14	Spl. Sub Division Gurez	25	1	0	0	0	0	0	24
15	PHE Division Handwara	54	0	0	4	1	4	9	36
16	PHE Division Kupwara	98	0	10	2	1	0	15	70
17	SSD Tangdar	23	0	0	4	0	0	0	19
18	RWS Ganderbal	9	0	0	0	1	0	4	4
	Total (Kashmir)	999	1	33	24	17	38	72	814

Division wise status of Pump House works - Kashmir as on 01-11-2025									
S.No.	Name of the Division	Total No. of Works	Not Alloted	Not Started	Upto 25%	26% to 50%	51% to 75%	76% to 99%	Works Completed
1	PHE Division Bijbehara	64	10	0	0	0	0	8	46
2	PHE Division Qazigund	32	0	15	1	2	1	4	9
3	PHE Division Kulgam	4	0	0	0	0	0	0	4
4	PHE Division Awantipora	36	0	3	0	0	0	0	33
5	PHE Division Pulwama	35	0	7	2	2	2	0	22
6	PHE Division Shopian	5	0	0	0	0	0	0	5
7	PHE Division Chadoora	7	0	0	0	1	1	2	3
8	PHE Division Budgam	17	0	0	0	0	0	1	16
9	PHE Division Baramulla	13	0	0	0	0	0	2	11
10	FBI Division Tangmarg	0	0	0	0	0	0	0	0
11	Hyd. Division Uri	1	0	1	0	0	0	0	0
12	PHE Division Sopore	27	0	0	0	0	1	1	25
13	PHE Division Bandipora	2	0	0	0	0	1	1	0
14	Spl. Sub Division Gurez	0	0	0	0	0	0	0	0
15	PHE Division Handwara	28	0	13	1	2	5	0	7
16	PHE Division Kupwara	25	0	4	5	0	0	0	16
17	SSD Tangdar	0	0	0	0	0	0	0	0
18	RWS Ganderbal	6	0	0	0	0	0	0	6
	Total (Kashmir)	302	10	43	9	7	11	19	203

Division wise status of SSFP works - Kashmir as on 01-11-2025									
S.No.	Name of the Division	Total No. of Works	Not Alloted	Not Started	Upto 25%	26% to 50%	51% to 75%	76% to 99%	Works Completed
1	PHE Division Bijbehara	58	0	0	0	0	1	1	56
2	PHE Division Qazigund	3	0	0	0	0	0	0	3
3	PHE Division Kulgam	13	0	0	0	0	0	0	13
4	PHE Division Awantipora	1	0	0	0	0	0	0	1
5	PHE Division Pulwama	0	0	0	0	0	0	0	0
6	PHE Division Shopian	0	0	0	0	0	0	0	0
7	PHE Division Chadoora	0	0	0	0	0	0	0	0
8	PHE Division Budgam	5	0	1	0	0	0	0	4
9	PHE Division Baramulla	6	0	0	0	0	0	0	6
10	FBI Division Tangmarg	1	0	0	1	0	0	0	0
11	Hyd. Division Uri	89	0	5	8	16	12	31	17
12	PHE Division Sopore	0	0	0	0	0	0	0	0
13	PHE Division Bandipora	13	0	1	1	0	1	1	9
14	Spl. Sub Division Gurez	4	1	0	0	0	0	0	3
15	PHE Division Handwara	1	0	0	0	0	0	0	1
16	PHE Division Kupwara	21	0	1	0	0	0	6	14
17	SSD Tangdar	0	0	0	0	0	0	0	0
18	RWS Ganderbal	5	0	1	0	1	0	1	2
	Total (Kashmir)	220	1	9	10	17	14	40	129

Division wise status of Dug-well works - Kashmir as on 01-11-2025									
S.No.	Name of the Division	Total No. of Works	Not Alloted	Not Started	Upto 25%	26% to 50%	51% to 75%	76% to 99%	Works Completed
1	PHE Division Bijbehara	2	0	0	0	0	0	0	2
2	PHE Division Handwara	2	0	0	0	0	0	1	1
3	PHE Division Kupwara	12	0	0	0	0	0	2	10
	Total (Kashmir)	16	0	0	0	0	0	3	13